ACHIE EMENT

Wahler Campus Redevelopment Project

This Month in Construction May 1, 2015


Construction is rapidly progressing with the foundation system now fully installed and underground plumbing and electrical rough-ins almost complete!

The building's foundation system is comprised of caissons, a deep foundation to keep the building structurally sound along the large retaining wall, as well as piers and footings throughout the rest of the building's footprint. The caissons, piers, and footings are formed using rebar and wood and then concrete is poured into the ground to create the foundations.

In order to most efficiently provide water, gas, and electricity to the various spaces in the first floor of the buliding, pipe is installed in the ground before the concrete slab is poured.









April 23, 2015 Underground Electrical Rough-In

